


# 96<sup>th</sup> Avenue North Infrastructure Improvements

## Project Sequence Notification

This notice is to inform the residents of 96<sup>th</sup> Avenue North that a minor change in the project’s sequence has occurred.

The contractor is currently replacing the potable water pipes in the 500 and 600 blocks of 96<sup>th</sup> Avenue North and in approximately 6 months will replace the potable water lines in the 700 and 800 blocks. Please see revised sequence below.

Activity (Phase)	500 & 600 Blocks	500 Block	600 Block	700 & 800 Blocks	700 Block	800 Block	All blocks
Water Infrastructure (500 & 600 Blocks)	[Blue bar]						
Wastewater Infrastructure 500 Block		[Green bar]					
Stormwater Infrastructure 500 Block		[Yellow bar]					
Functional complete 500 Block		[Grey bar]					
Substantial Completion 500 Block (first asphalt layer)			[Red bar: 30 days]				
Wastewater Infrastructure 600 Block			[Green bar]				
Stormwater Infrastructure 600 Block			[Yellow bar]				
Functionally complete 600 Block			[Grey bar]				
Substantial Completion 600 Block (first asphalt layer)				[Red bar: 30 days]			
Water Infrastructure (700 & 800 Blocks)				[Blue bar]			
Wastewater Infrastructure 700 Block					[Green bar]		
Stormwater Infrastructure 700 Block					[Yellow bar]		
Functional complete 700 Block					[Grey bar]		
Substantial Completion 700 Block (first asphalt layer)						[Red bar: 30 days]	
Wastewater Infrastructure 800 Block						[Green bar]	
Stormwater Infrastructure 800 Block						[Yellow bar]	
Functional complete 800 Block						[Grey bar]	
Substantial Completion 800 Block (first asphalt layer)							[Red bar: 30 days]
Final Layer of asphalt							[Dark Grey bar]
							

**Functional Complete:** Utilities infrastructure installed, backfilled, tested, clear for use, placed in service, and rough grading complete

**Substantial completion:** Sod, roadway base, limerock and first layer of asphalt

If you have any questions, please contact **239-451-0280** or email at [96AvenuePUR@colliercountyFL.gov](mailto:96AvenuePUR@colliercountyFL.gov)

Cordially,



Diana Dueri, PMP  
Senior Project Manager  
Engineering & Project Management Division